



A. L. POST, INC.

construction

planning

engineering

Project Status Report

Project: Worthington Fire Department

Location: Norton Commons

Date: June 26, 2009

Current Week Completed Tasks:

- Plumbing inspection is complete.
- Ceramic tile installation at second floor is complete.
- Painting at truck bay floor is on hold.
- Kitchen equipment hook-up is installed.
- Painting is continuing.
- Plumbing fixture installation is continuing.
- Architectural column finishing is continuing.
- Ceramic tile installation at first floor is continuing.
- Crown gutter fascia installation is continuing.
- Electrical wire pulling, devices, and lights are continuing.
- General clean-up is continuing.
- Sprinkler system has been activated.

Upcoming Week Planned Tasks:

- Painting
- Plumbing fixture installation
- Architectural column finishing
- Ceramic tile at first floor
- Crown and gutter fascia installation
- Electrical wire pulling, devices, and lights
- General clean-up
- E.I.F.S.
- Rayvac and exhaust systems for truck bay
- Final grade for landscaping
- Concrete parking lot
- Gutters
- Overhead door final adjustments



- Miscellaneous carpet & rubber floor in exercise room
- Door installation at truck bay storefront and miscellaneous transom windows
- Kitchen inspection, Electrical inspection, Building inspection, HVAC inspection
- Window blinds
- Granite tops

Items to resolve:

1. Floors in Truck Bay
2. Vehicle Exhaust System